

Success Story: Supply and Commissioning of MDBs and 8 MW VFDs System

Project Information

Client: **Hussein Atieh & Sons Co.**

Project: **Upgrade Khaw Pump Station C-T-24-0084-FARA Phase IV no.2 & Upgrade Khaw Pump Abu-Alanda phase (II)**

Location: **Khaw & Abu-Alanda, Jordan**

Date of Completion: **November, 2025**

Project Overview

This project involved the supply, installation, and commissioning of a Main Distribution Board (MDB) and Variable Frequency Drive (VFD) system with a total capacity of 8000 kW **(8 Numbers)** to improve reliability and energy efficiency.

Scope of Work

- Supply and installation of MDB panels.
- Supply, programming, and commissioning of 8 X 1000 kW VFD system.
- Integration with existing systems and operator training.

Challenges & Solutions

- Managed commissioning with one transformer for each VFD and with one transformer using a bus coupler system.
- Applied ABB VFD ID Run for motor auto-tuning.
- Coordinated closely with client under tight timelines.

Results & Achievements

- Successful commissioning within schedule.
- Improved power quality and reduced starting current.
- Zero safety incidents.
- Positive client feedback.

Key Equipment

- MDB: ABB system, Form 4B, rated 2500A, 415V, 50Hz.
- VFD: ABB ACS880-37 cabinet-built ultra-low harmonic single drive series, 8 MW total capacity.
- Control Components: ABB breakers, UPS, relays, monitoring units.

Photos / Visuals







[illegible]

All tests and results mentioned were performed by:

Name: _____
Signature: _____

CHSUSA DP Diagnostic
M ELHSj

Client representation:

HAE Eng'ner

ABB Authorized Panel Builder

Khalda, Wadi Al-Tal St. P.O.Box 4343 American 11131, Jordan
Tel +962 6 4888 117 Email info@kawasimchc.com

Jawad
10-25

VFD CHECKLIST & STARTUP

Model: <input type="text"/>	Serial: <input type="text"/>	Application: <input type="text"/>
Customer: <input type="text"/>	Installer: <input type="text"/>	Phone: <input type="text"/>
Address: <input type="text"/>	City: <input type="text"/>	State: <input type="text"/>
Country: <input type="text"/>	Zip: <input type="text"/>	Website: <input type="text"/>
Notes: <input type="text"/>	Notes: <input type="text"/>	Notes: <input type="text"/>

OK, The unit is empty ☐ OK, The unit is empty, with controls ☐ OK, All Analysis is as you requested ☐

Setup / Checklist	TEST	YES	NO	REMARKS
Check		<input type="checkbox"/>	<input type="checkbox"/>	
1. Verify that the safety interlocks during the start to monitor		<input type="checkbox"/>	<input type="checkbox"/>	
Check Settings with voltage controller		<input type="checkbox"/>	<input type="checkbox"/>	
Make sure that the safety interlocks are not connected to the motor or power supply (position is), voltage is not connected to the drive, and cannot be connected to the drive, accordingly.		<input type="checkbox"/>	<input type="checkbox"/>	
Make sure that the safety interlocks (S1) are not connected to the main breaker (S2) is related to.		<input type="checkbox"/>	<input type="checkbox"/>	
Disconnect any unbalanced or ungrounded supply voltage (115V/120 V AC) loads that feed from the terminal block at the outside of the equipment.		<input type="checkbox"/>	<input type="checkbox"/>	
Check that both terminals of the Safe turn-off circuit connected to the (T1) input of the supply controller (S1) and the motor controller and (S4) on the circuit board. To the safety diodes, delivered with the drive.		<input type="checkbox"/>	<input type="checkbox"/>	
Make sure that the safety interlocks are not connected to the main breaker (S2) is related to.		<input type="checkbox"/>	<input type="checkbox"/>	
Verify safety, working on the drive or the motor, the drive must be turned off when the drive is closed. To the door of the motor terminal box is not.		<input type="checkbox"/>	<input type="checkbox"/>	
2. Check the motor terminal and/or the motor controller's operating frequency		<input type="checkbox"/>	<input type="checkbox"/>	
Check the output device.		<input type="checkbox"/>	<input type="checkbox"/>	
3. Check the main breaker of the supply transformer.		<input type="checkbox"/>	<input type="checkbox"/>	
4. Setting up the supply system parameters		<input type="checkbox"/>	<input type="checkbox"/>	
Check the voltage range controlled by the 115V/120 V supply voltage.		<input type="checkbox"/>	<input type="checkbox"/>	
5. Set up the fan motor controller parameters		<input type="checkbox"/>	<input type="checkbox"/>	
6. Setting up the supply and parameters		<input type="checkbox"/>	<input type="checkbox"/>	
Check the main switch disconnect (S1) to the main breaker (S1).		<input type="checkbox"/>	<input type="checkbox"/>	
Make sure not to use external fans. The main switch-disconnector for main breaker is only for local disconnection.		<input type="checkbox"/>	<input type="checkbox"/>	
- the main relay terminals (S1, L1, L2) are present.		<input type="checkbox"/>	<input type="checkbox"/>	
- a safety voltage is installed on (S2).		<input type="checkbox"/>	<input type="checkbox"/>	
- the main operating frequency is set to the correct frequency or to a new one (the correct frequency depending on the control system settings, this may also mean the correct frequency is present). If a main controller is present and does not, note, please do not change the frequency.		<input type="checkbox"/>	<input type="checkbox"/>	
- the main switch-disconnector is set as well as the safe as the appropriate.		<input type="checkbox"/>	<input type="checkbox"/>	
On test device		<input type="checkbox"/>	<input type="checkbox"/>	
Check that the starting time is correct and the correct voltage and/or the correct frequency is present.		<input type="checkbox"/>	<input type="checkbox"/>	
Check that the motor starts, and follows the good reference in the correct direction when connected with the correct speed.		<input type="checkbox"/>	<input type="checkbox"/>	
Check that the motor starts, and follows the good reference in the correct direction when connected with the correct speed.		<input type="checkbox"/>	<input type="checkbox"/>	
Check that the motor starts, and follows the good reference in the correct direction when connected with the correct speed.		<input type="checkbox"/>	<input type="checkbox"/>	
Switching off the drive		<input type="checkbox"/>	<input type="checkbox"/>	
Stop the drive.		<input type="checkbox"/>	<input type="checkbox"/>	
Check that the main switch disconnect (S1) to the off (S1) position to disconnect the drive.		<input type="checkbox"/>	<input type="checkbox"/>	

All tests and results mentioned were performed by:

Name: Osama El Engineer
Signature: 

Client representative:
Signature: 

ABB Authorized Panel Builder

Khalifa, Wafat Al Tal St. P.O.Box 4342 Amman 11123, Jordan
Tel. +962 6 4888 117 Email: info@omgalelectric.jo


3/30/20

Client Testimonial

The commissioning team demonstrated excellent professionalism and technical expertise.

Conclusion

This successful completion reflects OMEGA's commitment to delivering high-quality power solutions.